

LTE Site Survey Sheet

DATE:.....

SURVEY PERFORMED BY.....

A. GENERAL SITE INFORMATION

1. Site Name:..... JC Number..... Co-ordinates.....
2. Physical Address:..... Province/Region.
3. Contact Details:.....

B. SITE ACCESS AND SECURITY

(Tick ✓ or mark X as appropriate)

1. Security Fence Available ☐
Condition of Fence
Available(Good) ☐ Available(Bad) ☐ Not Available ☐
2. 24 Hour Site Access ☐
3. Guard Available ☐
4. Line of sight Availability ☐

C. TOWER/STRUCTURAL DETAILS

1. Terrain Type (tick appropriate)
Hilltop / Elevated Ground / Flat Terrain / Valley /
Mountain Slope/Urban Rooftop
2. Tower Owner.....
3. Allocated Height.....

D. TRANSMISSION DETAILS

1. Coordinates of nearest manhole.....
2. Distance from existing fibre.....
3. Distance from nearest POP.....
4. Distance from nearest POP.....
5. Allocated Port.....
6. Required Backhaul Capacity.....
7. Backhaul type: Fibre ☐ Microwave ☐

E. POWER DETAILS

(Tick ✓ or mark X as appropriate)

1. Power Source Type..... ZESA ☐ Generator ☐ Solar ☐
2. Single Phase ☐ Three Phase ☐
3. Input Voltage.....
4. Battery Capacity.....
5. Battery Autonomy.....hrs
6. Earthing System Installed:
Available ☐ Not Available ☐
7. Cable from Utility Source to Site
Available ☐ Not Available ☐
8. Condition of DB
Available(Good) ☐ Available(Bad) ☐
Not Available ☐

I. CIVIL WORKS REQUIREMENT

1. Trenching Required..... Yes ☐ No ☐
2. Breaking Concrete/Tar..... Yes ☐ No ☐
3. Pole Planting Required..... Yes ☐ No ☐
4. Construction of Plinth..... Yes ☐ No ☐
5. New Manhole Required..... Yes ☐ No ☐

Route Sketch with Measurements

1. Route sketch to capture manhole and duct details. Each section between two manholes should show the number of ducts, ducts size in millimetres, number

LTE Site Survey Sheet

of cables in each duct.

2. Details of sections with unique terrains and landscapes should be indicated on the sketch

Civils	Description	Unit	Qty		NTE	Description	Unit	Qty
Fibre Cable	12 / 24/ 48 / 96	m			SFP modules	FE /GE	ea	
PVC Trunking		m			Convertors	FE /GE	ea	
Manholes	Precast/ Built	ea			UTP Cable	Cat 6, Cat 5	m	
Trenching Normal Ground	Normal	m			RJ45 Connectors		ea	
Trenching Gravel	Gravel	m			Switch	12 /24 /48	ea	
Total Trenching (HDPE Ducts)		m			Access Points		ea	
Length requiring Wayleaves		m			3m sc-sc patch cord		ea	
Steel Pipes		m			Patch panel		ea	
PVC pipes (90mm)		m			SM mid-couplers		ea	
Poles	12m / 9m	ea			ST Connectors		ea	
Tar		m			Pig tails	5m, 10m	ea	
Length requiring Wayleaves		m			Splice Protectors		ea	
Plinth to be constructed	LxWxH	m ³			Dome Boxes way	2, 4 ,6 way	ea	
Grounding System		m			Cabinet	6U,9U,48U	ea	
Commercial Power Cable		m						
Distribution Board		ea						

SITE PHOTOS CHECKLIST

LTE Site Survey Sheet

Nearest Joint Box	Fibre Route towards Tower
Tower Overview	New Plinth Space
Power Connection Image	Termination Point Image